



Work Order: [REDACTED]

Date of Issue: 02-05-23

W/O Category	Additional Line Check		Station	Schedule Start	Schedule Final	
Hard Time Component			SOF		15-08-23	
Aircraft: Airbus A319	MSN:	TFLB/No	A/C Total Hours	A/C Total Cycles	Date of Compliance	Time(UTC)
LZ - AOB	03188					

No	Reason	Description	Signature	Family Name
1	Hard Time Component	To be performed Replacement of the Primary and Main Heat Exchangers with FIN: 10HM6 10HM7 11HM6 11HM7 (due for In Shop Cleaning) - AMM Task - 21-52-00-100-001.		
2	Hard Time Component	To be performed Replacement of the Reheaters with FIN: 10HM3 11HM3 (due for In Shop Cleaning) - AMM Task - 21-52-00-100-002.		
3	Schedule convenience	To be performed Detailed Inspection of Interior and Exterior of Plenum Chamber (10HM5 AND 11HM5) for Signs of Delamination - AMM Task 21-52-00-200-001.		

IF A TASK CARDS HAS NOT BEEN PERFORMED , GIVE REASONS FOR DEFERS:

No	Task Card:	Reason for defer	Next Due	Signature	Family Name

CRS	<input type="checkbox"/> YES <input type="checkbox"/> NO
------------	--

Attached WP	Attached KIT List	Attached Form 1	Attached Report	Attached Another Doc.
<input type="checkbox"/> YES <input type="checkbox"/> NO	<input type="checkbox"/> YES <input type="checkbox"/> NO	<input type="checkbox"/> YES <input type="checkbox"/> NO	<input type="checkbox"/> YES <input type="checkbox"/> NO	<input type="checkbox"/> YES <input type="checkbox"/> NO
QTY.	QTY.	QTY.	QTY.	QTY.